

## Latest status of “Integrated Development of Himalayan Circuit in H.P.”

The Government of India, Ministry of Tourism has sanctioned **Rs. 9976.lacs** under **Himalayan Circuit of Swadesh Darshan Scheme** and released 1<sup>st</sup> installment of 20% of **Rs. 1995.21 lacs**. In this project total 14 Nos. of works/schemes are being undertaken. In the first Phase, the Department has taken following 6 sub-projects in hand for which Rs. 284.99 Lakhs have been released to the Executing Agencies for commencement of works:-

Sr. No	Name of the work	Amount Sanctioned by GoI (Figures in lacs)	Amount Released by GoI	Amount further released to Executive Agency	Name of Executive Agency	Remarks
1.	C/o Convention Centre at Kiarighat.	2500.00	500.00	125.00	IDIPT-HP	DPR has been prepared and NIT issued on 31.01.2018, the tenders will be opened on 26.02.2018 thereafter work will be awarded.
2	Heliport at Shimla	700.00	140.00	35.00	IDIPT-HP	DPR has been prepared and tenders have been invited.
3	International standard free standing artificial climbing wall at Manali.	300.00	60.00	69.99	ABVIMAS	Estimates prepared and works is being awarded.
4	Development and beautification of Dal Lake at Dharamshala.	400.00	80.00	20.00	DFO Dharamshala	Estimates are awaited from DFO Dharamshala.

5	Saurav Kalia Van Bihar, Palampur.	300.00	60.00	15.00	DFO Dharamshala	Estimates are awaited from DFO Palampur.
6	Village Haat at Kangra .	400.00	80.00	20.00	IDIPT-HP	DPR has been prepared tenders will be called shortly.
	<b>TOTAL</b>	<b>4600.00</b>	<b>920.00</b>	<b>284.99</b>		

<p align="center"><b>IDIPT-HP</b> <b>TRANCHE-1</b> <b>STATUS OF SUB-PROJECTS AS ON 20 FEBRUARY 2018</b></p>						
Sl.No.	Name	Contract Value	Contractor	Cumulative Progress (%)		Scheduled Date of Completion
				Physical (As on 31 Dec 2017)	Financial (Rs in Million)	
1.	HPTDB/1/1: Circular Road 1km at Naina Devi.	2,40,88,188	M/s R.R. Builders, 33, Railway Road, Nangal Township (Ropar), Pin-140 124.	100%	100%	<ul style="list-style-type: none"> <li>▫ 30 Nov 2015</li> <li>▫ <b>Completed.</b></li> </ul>
2.	HPTDB/1/2: Car Parking at Naina Devi.	3,02,86,969	M/s Om Prakash Shama & Sons, Daulatpur Chowk, Gagret, Una District (H.P)	100%	84.56% (25.61)	<ul style="list-style-type: none"> <li>▫ 15 Jul 2017</li> <li>▫ <b>Completed,</b> but defects are being rectified.</li> </ul>

3.	HPTDB/2/1: Integrated Parking, Interpretation Centre and Tourist Amenities Complex at Chintpurni. + Rest Sheds, Toilet Facilities and Viewpoints along path from TRC to Temple at Chintpurni.	54,16,86,843	<i>M/s A.S. Enterprises, (JV with UTIPL), SCO 319, 2nd Floor, Sector 40 D, Chandigarh</i>	100%	97.23% (526.72)	<ul style="list-style-type: none"> <li>▫ 30 Sep 2017</li> <li>▫ <b>Completed.</b></li> </ul>
4.	HPTDB/3/1: Information Centre at Pong Dam.	1,30,24,945	<i>M/s S.S.S. Constructions, Amin Chand Building, Totu Shimla-171011</i>	100%	100%	<ul style="list-style-type: none"> <li>▫ 30 Apr 2014</li> <li>▫ <b>Completed.</b></li> </ul>
5.	HPTDB/3/2: Parking and Toilet Facilities, Pong Dam.	83,50,946	<i>M/s S.S.S. Constructions, Amin Chand Building, Totu Shimla-171011</i>	100%	100%	<ul style="list-style-type: none"> <li>▫ 28 Feb 2014</li> <li>▫ <b>Completed.</b></li> </ul>
6.	HPTDB/3/3: Camping Facilities, with provisions for 10 Tents, including Toilets etc. at Pong Dam.	73,98,045	<i>Mr. Ganesh Kumar, Govt. Contractor, VPO Nari, Una District</i>	100%	100%	<ul style="list-style-type: none"> <li>▫ 28 Jan 2014</li> <li>▫ <b>Completed.</b></li> </ul>
7.	HPTDB/3/4: Jetty Development at Pong Dam.	8,58,097	<i>M/s S.S.S. Constructions, Amin Chand Building, Totu Shimla-171011</i>	100%	100%	<ul style="list-style-type: none"> <li>▫ 15 Sep 2013</li> <li>▫ <b>Completed.</b></li> </ul>
8.	HPTDB/3/5: Landscaping, Signages and Allied Civil & Electrical Works near Pong Dam.	49,95,000	<i>M/s Ashwani Kumar Chhibber Govt. Contractor, PremKutir VPO Thakur DawaraPalampur, Kangra</i>	100%	100%	<ul style="list-style-type: none"> <li>▫ 30 Sep 2015</li> <li>▫ <b>Completed.</b></li> </ul>
9.	HPTDB/4/1: Redevelopment of Forest Rest House- Ranser Island.	35,74,710	<i>Mr. Suresh Kumar Gupta, Govt. Contractor Naizpur, Nurpur, Kangra</i>	100%	100% (3.03)	<ul style="list-style-type: none"> <li>▫ 30 Jun 2016</li> <li>▫ <b>Completed.</b></li> </ul>
10.	HPTDB/4/2: Jetty Development, Ranser and Karu Island.	22,42,715	<i>Sh. Ravinder Kumar Sood, Lower Bazar, Shimla</i>	100%	100%	<ul style="list-style-type: none"> <li>▫ 31 Oct 2015</li> <li>▫ <b>Completed.</b></li> </ul>

11.	HPTDB/4/3: Treks around the Islands– 4 Kms in Ranser and Karu Islands.	2,01,62,534	M/s S.S.S. Constructions, Amin Chand Building, Totu Shimla- 171011	100%	100%	▫ 31 Mar 2016 ▫ <b>Completed.</b>
12.	HPTDB/4/4: Landscaping, Planting along the Peripheral Trail and Directional Signages at Ranser and Karu Islands.	25,55,000	Sh. Ravinder Kumar Sood, Lower Bazar, Shimla	100%	100%	▫ 30 Jun 2016 ▫ <b>Completed.</b>
13.	HPTDB/4/5: Watch Towers for Bird Watching in Karu Island.	22,50,000	Sh. Ravinder Kumar Sood, Lower Bazar, Shimla	100%	100%	▫ 31 Oct 2015 ▫ <b>Completed.</b>
14.	HPTDB/5/1/A: Development of Camping Sites at NagrotaSuriyan.	1,26,08,303	M/s Om PrakashShama& Sons, DaulatpurChowk, Gagret, Una District	100%	100%	▫ 30 July 2016 ▫ <b>Completed.</b>
15.	HPTDB/5/1.B: Forest Rest Houses Improvement and Development of Camping Sites at Dhameta.	98,90,099	Mr. Suresh Kumar Gupta, Govt. Contractor, W.No.-7 Naizpur, PO. Nurpur, Kangra	100%	100%	▫ 30 Jun 2015 ▫ <b>Completed.</b>
16.	HPTDB/8/1: Parking for 100 Vehicles at Bajreshwari Temple, Kangra.	3,83,19,729	Mr. Vijay Kumar Sood, M/s Prashanti Surya Construction Co., VPO Gurkari,. Kangra Distt.	100%	100%	▫ 30 Jun 2015 ▫ <b>Completed.</b>
17.	HPTDB/9/1A: Shimla Mall Road Restoration.	23,72,63,367	M/s P.K. Construction Co. – AmitSingla (JV) InderBhawan, ParasDass Garden, Bemloe, Shimla.	98.80%	71.71% (179.63)	▫ 30 Sep 2017 ▫ 20 Jan 2018 (Lift only) ▫ <b>Under progress.</b>
18.	HPTDB/9/1B: Rehabilitation of Town Hall, Shimla.	8,01,53,020	M/s Abhiram Infra Project Private Ltd, Hyderabad.	65.44%	64.79% (51.93)	▫ 30 Sep 2017 ▫ 31 Mar 2018 ▫ <b>Under progress.</b>
19.	HPTDB/10: TutikandiMultistorey		M/s A.S Enterprises-SIB (JV).	70.05%	74.63%	▫ 25 Sep 2017

	Parking Facility.	66,65,20,464			(497.43)	▫ 15 May 2018 ▫ <b>Under progress.</b>
		<b>1,70,62,28,974</b>			<b>83.85%</b> <b>(1430.80)</b> <b>1,43,08,09,249</b>	

<p style="text-align: center;"><b>IDIPT-HP</b> <b>TRANCHE-3</b> <b>STATUS OF SUB-PROJECTS AS ON 20 FEBRUARY 2018</b></p>						
SI.No.	Name	Contract Value (Rupees)	Contractor	Cumulative Progress (%)		Scheduled Date of Completion
				Physical (As on 31 Dec 2017)	Financial (Rs in Million)	
1.	0031, HPTDB/11/1: Rejuvenation of the Markandeya Temple Precinct and Provision of Visitor Facilities, Bilaspur District.	9,89,98,530	MCC Power Projects Pvt Ltd & Sharma Construction Pvt Ltd (JV)	27.77%	38.11% (37.73)	16 Mar 2018
2.	0003, HPTDB/13/1: Upgrading the Historic Urban Precincts & Creating a Heritage Circuit, Jwalaji Town, Kangra District.	32,51,72,722	M/s AKSEC-PKCC (JV)	29.29%	39.19% (127.45)	17 Oct 2017 17 Oct 2018

3.	0025, HPTDB/13/2: Conserving Prominent Temple Precincts & Upgrading Urban Infrastructure for Tourism in Dharamshala&McLeodganj, Kangra District.	42,61,15,412	M/s A S Enterprises-MIB (JV)	15.62%	25.58% (109.03)	10 Sep 2018
4.	0033, HPTDB/13/4: Restoration & Improvement of Chamunda Temple & Bajreshwari Temple Precinct and Creation of Cultural Centre for Traditional Crafts & Arts at NagrotaBhagwan.	22,79,08,269	MCC Power Projects Pvt Ltd & Sharma Construction Pvt Ltd (JV)	25.10%	41.49% (94.56)	12 Jan 2019
5.	0001, HPTDB.14/1: Creation of Centre for Traditional Arts & Crafts at Badagran near Manali, KulluDistt.	39,80,02,861	M/s ASE-MIB (JV)	62.81%	66.30% (263.89)	06 Jul 2017 06 Jan 2018 06 Jul 2018
6.	0002, HPTDB/15/1: Conservation and Upgradation of the Historic Urban Precincts & Buildings in Mandi Town.	33,24,97,820	M/s R.S. Buildtek – Singla Constructions Ltd. (JV)	41.20%	50.29% (167.22)	02 Oct 2017 13 Nov 2018
7.	0018, HPTDB/16/2: Restoration of Shimla Mall Road Extension.	33,88,67,703	M/s A S Enterprises-MIB (JV)	52.23%	37.41% (126.75)	09 Dec 2017
8.	0029, HPTDB/16/4: Eco-Tourism Park at Naldhera, Shimla.	10,63,16,562	M/s AS Enterprises	9.74%	21.11% (22.45)	26 May 2018
9.	0032, HPTDB/16/5: Restoration and Beautification of Ancient Temples & Surrounding Areas at Rampur Bushair, Shimla.	18,64,17,081	Tenzin Construction Co Pvt Ltd	16.01%	21.65% (40.35)	15 Jan 2019

	<b>Total</b>	<b>2,44,02,96,960</b>		<b>-</b>	<b>40.54%</b> <b>(989.47)</b> <b>[98,94,70,178]</b>	
--	--------------	-----------------------	--	----------	---	--